

Sheet 223 Surveyor's Name Brian Kauppenin Certificate Number U-218-070300218 Date 20250107
System Owner Survey Customer Time 12:44
Drainage Area Locality/City Name Tulsa
P.O. No Location (No. & Name) 12040 E 35th St
Further Location Details Inspection Level Level 2
Outgoing Rim to Invert 8.2 ft Outgoing Grade to Invert 8.1 ft Rim to Grade 0.1 ft
Use of Sewer Sanitary Year Laid Year Rehabilitated Media Label
Purpose Sewer System Evaluation Survey Sewer Category
Pre-Cleaning No Pre-Cleaning Date Cleaned Weather
Location Code Yard Potential for Runoff Evidence of Surcharge No
Access Point Type Manhole Coordinate System
Northing Easting Elevation Accuracy of GPS
Inspection Status Remote Inspection
Additional Information No chimney
Node Surface Types

Concrete Pavement ☐ Concrete Collar ☐ Asphalt ☐ Grass / Dirt ☒ Gravel ☐ Other ☐

Cover

Cover Shape Circular Cover Bearing Surface Diameter Width
Cover Size 23.3 in Cover Bearing Surface Diameter 23.0 in
Civer Size Width # Vent Holes
Cover Material Cast Iron Vent Hole Diameter
Cover Frame Fit Good
Cover Type
☒ Solid ☐ Bolted
☐ Vented/Slots ☐ Locking
☐ Gasketed ☐ Lamphole
☐ Hatch Single ☐ Inner Cover
☐ Hatch Double
Cover Condition
☒ Solid ☐ Missing
☐ Cracked ☐ Corroded/Pitted
☐ Broken ☐ Bolts Missing
☐ Restraint Missing
☐ Restraint Defective

Cover Insert

Cover Insert Type None Cover Insert Condition
☐ Solid ☐ Leaking
☐ Poorly Fitting ☐ Corroded
☐ Cracked/Torn/Holes ☐ Insert Fell

Sheet 223

Survey Date 20250107

P.O. No

Location (No. & Name) 12040 E 35th St

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

Adj. Ring

Adjustment Ring Type None

Adjustment Ring Material

Adjustment Ring Height

Adjustment Ring Condition

- | | |
|----------------------------------|---|
| <input type="checkbox"/> Sound | <input type="checkbox"/> Corroded/Pitted/Worn |
| <input type="checkbox"/> Cracked | <input type="checkbox"/> Leaking |
| <input type="checkbox"/> Broken | <input type="checkbox"/> Poor Installation |

Frame

Frame Material Cast Iron

Frame Offset Distance 0.0 in

Frame Bearing Surface Width 0.8 in

Frame Depth

Frame Bearing Surface Depth 1.0 in

Frame Seal Inflow None

Frame Clear Opening Diameter 21.8 in

Frame Condition

- | | |
|---|---|
| <input checked="" type="checkbox"/> Sound | <input type="checkbox"/> Missing |
| <input type="checkbox"/> Cracked | <input type="checkbox"/> Corroded/Pitted/Worn |
| <input type="checkbox"/> Broken | <input type="checkbox"/> Coated |

Frame Seal Condition

- | | |
|---|---|
| <input checked="" type="checkbox"/> Sound | <input type="checkbox"/> Loose/Not Attached |
| <input type="checkbox"/> Cracked | |
| <input type="checkbox"/> Broken | <input type="checkbox"/> Offset |

Chimney

Chimney Material 1 Other

Interior Chimney Coating/Liner None - No Coating

Chimney Material 2

Exterior Chimney Coating/Liner

Chimney Clear Opening

Chimney I/I

Chimney Depth 0.0 in

Cone

Cone Type Conical centered

Cone Depth 2.6 in

Exterior Cone Coating/Liner

Cone Material Concrete (reinforced)

Interior Cone Coating/Liner

Wall

Wall Diameter 1 50

Wall Depth 7.8 in

Wall Diameter 2

Interior Wall Coating/Liner Cementitious

Wall Material Brick

Exterior Wall Coating/Liner

Bench

Bench Present Y

Bench Material Concrete (non-reinforced)

Bench Coating/Liner Bench Liner

Channel/Step**Channel**

Channel Material	Concrete (non-reinforced)
Channel Type	Concrete (non-reinforced)
Channel Exposure	F
Channel Installed	Y

Step

# Steps	5
Step Material	Metal

Sheet 223

Survey Date 20250107

P.O. No

Location (No. & Name) 12040 E 35th St

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

Pipe Connections

Num	Clk Pos	Rim to Invert	Direc	Material	Shape	Diam	Width	Pipe Cond	Seal Cond	Special Condition	PSR
1	6	8.2	O	VCP	C	8		S	S	GR	Auto Pipe 368B
	Mainline		Comments								
2	9	8.1	I	VCP	C	8		D	S	GR	Auto Pipe 369B
	Mainline		Comments								
3	12	8.0	I	VCP	C	8		S	S	GR	Auto Pipe 370B
	Mainline		Comments								

Observations

Distance	Comp	Code	CD	Jnt	Stp	%	In1	In2	Fr	To	Video Reference
2.5 ft	COI	CC							7	10	360-0.0
	Remarks										
2.5 ft	COI	IS							7	10	360-0.0
	Remarks										
3.7 ft	WI	CM							12	6	360-0.0
	Remarks										
3.7 ft	WI	IW							12	6	360-0.0
	Remarks										
6.6 ft	WI	ID							12		360-0.0
	Remarks Cannot see crack in wall										
6.6 ft	WI	RFB							12		360-0.0
	Remarks Cannot see crack in wall										