

Sheet 1022 **Surveyor's Name** Brian Kauppenin **Certificate Number** U-218-070300218 **Date** 20250801
System Owner **Survey Customer** **Time** 07:52
Drainage Area **Locality/City Name** Tulsa
P.O. No **Location (No. & Name)** 12415 E 33rd St
Further Location Details **Inspection Level** Level 2
Outgoing Rim to Invert 7.9 ft **Outgoing Grade to Invert** 7.9 ft **Rim to Grade** 0.0 ft
Use of Sewer Sanitary **Year Laid** **Year Rehabilitated** **Media Label**
Purpose Sewer System Evaluation Survey **Sewer Category**
Pre-Cleaning No Pre-Cleaning **Date Cleaned** **Weather**
Location Code Easement/Right of Way **Potential for Runoff** **Evidence of Surcharge** Yes
Access Point Type Manhole **Coordinate System**
Northing **Easting** **Elevation** **Accuracy of GPS**
Inspection Status Remote Inspection
Additional Information
Node Surface Types

Concrete Pavement ☐ **Concrete Collar** ☐ **Asphalt** ☐ **Grass / Dirt** ☒ **Gravel** ☐ **Other** ☐

Cover

Cover Shape Circular **Cover Bearing Surface Diameter Width**
Cover Size 32.3 in **Cover Bearing Surface Diameter** 32.0 in
Cover Size Width **# Vent Holes**
Cover Material Cast Iron **Vent Hole Diameter**
Cover Frame Fit Good
Cover Type
☒ **Solid** ☐ **Bolted**
☐ **Vented/Slots** ☐ **Locking**
☐ **Gasketed** ☐ **Lamphole**
☐ **Hatch Single** ☐ **Inner Cover**
☐ **Hatch Double**
Cover Condition
☒ **Solid** ☐ **Missing**
☐ **Cracked** ☐ **Corroded/Pitted**
☐ **Broken** ☐ **Bolts Missing**
☐ **Restraint Missing**
☐ **Restraint Defective**

Cover Insert

Cover Insert Type None **Cover Insert Condition**
☐ **Solid** ☐ **Leaking**
☐ **Poorly Fitting** ☐ **Corroded**
☐ **Cracked/Torn/Holes** ☐ **Insert Fell**

Sheet 1022

Survey Date 20250801

P.O. No

Location (No. & Name) 12415 E 33rd St

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

Adj. Ring

Adjustment Ring Type None

Adjustment Ring Material

Adjustment Ring Height

Adjustment Ring Condition

<input type="checkbox"/> Sound	<input type="checkbox"/> Corroded/Pitted/Worn
<input type="checkbox"/> Cracked	<input type="checkbox"/> Leaking
<input type="checkbox"/> Broken	<input type="checkbox"/> Poor Installation

Frame

Frame Material Cast Iron

Frame Offset Distance 0.0 in

Frame Bearing Surface Width 1.0 in

Frame Depth

Frame Bearing Surface Depth 1.5 in

Frame Seal Inflow None

Frame Clear Opening Diameter 30.0 in

Frame Condition

<input checked="" type="checkbox"/> Sound	<input type="checkbox"/> Missing
<input type="checkbox"/> Cracked	<input type="checkbox"/> Corroded/Pitted/Worn
<input type="checkbox"/> Broken	<input type="checkbox"/> Coated

Frame Seal Condition

<input checked="" type="checkbox"/> Sound	<input type="checkbox"/> Loose/Not Attached
<input type="checkbox"/> Cracked	
<input type="checkbox"/> Broken	<input type="checkbox"/> Offset

Chimney

Chimney Material 1 Brick

Interior Chimney Coating/Liner Cementitious

Chimney Material 2

Exterior Chimney Coating/Liner

Chimney Clear Opening

Chimney I/I

Chimney Depth 1.1 in

Cone

Cone Type Conical centered

Cone Depth 2.0 in

Exterior Cone Coating/Liner

Cone Material Brick

Interior Cone Coating/Liner

Wall

Wall Diameter 1 48

Wall Depth 7.5 in

Wall Diameter 2

Interior Wall Coating/Liner Cementitious

Wall Material Brick

Exterior Wall Coating/Liner

Bench

Bench Present Y

Bench Material Concrete (non-reinforced)

Bench Coating/Liner Bench Liner

Channel/Step**Channel**

Channel Material Concrete (non-reinforced)

Channel Type Concrete (non-reinforced)

Channel Exposure F

Channel Installed Y

Step

Steps 4

Step Material Plastic

Sheet 1022

Survey Date 20250801

P.O. No

Location (No. & Name) 12415 E 33rd St

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

Pipe Connections

Num	Clk Pos	Rim to Invert	Direc	Material	Shape	Diam	Width	Pipe Cond	Seal Cond	Special Condition	PSR
1	6	7.9	O	DIP	C	8		S	D	GR	Auto Pipe 422D
	Mainline		Comments								
2	12	7.8	I	VCP	C	8		D	D	GR	Auto Pipe 423D
	Mainline		Comments								

Observations

Distance	Comp	Code	CD	Jnt	Stp	%	In1	In2	Fr	To	Video Reference
1.6 ft	COI	VC									360-0.0
	Remarks										
4.3 ft	WI	IS							8		360-0.0
	Remarks		No crack visible								
6.1 ft	WI	IS							5		360-0.0
	Remarks		No crack visible								
7.2 ft	WI	FC							10	7	360-0.0
	Remarks		Includes both pipe seals								
7.2 ft	WI	RFB							11	5	360-0.0
	Remarks										
7.6 ft	B	OBR				5			8		360-0.0
	Remarks										