

Sheet 33	Surveyor's Name Roy Bass	Certificate Number U-316-07003375	Date 20250724
System Owner		Survey Customer	Time 14:20
Drainage Area		Locality/City Name Tulsa	
P.O. No		Location (No. & Name) 3144 S 133rd E Ave	
Further Location Details		Inspection Level Level 2	
Outgoing Rim to Invert 5.1 ft	Outgoing Grade to Invert 5.1 ft	Rim to Grade 0.0 ft	
Use of Sewer Sanitary	Year Laid	Year Rehabilitated	Media Label
Purpose Sewer System Evaluation Survey		Sewer Category	
Pre-Cleaning No Pre-Cleaning	Date Cleaned	Weather	
Location Code Yard	Potential for Runoff	Evidence of Surcharge Yes	
Access Point Type Manhole	Coordinate System		
Northing	Easting	Elevation	Accuracy of GPS
Inspection Status Remote Inspection			
Additional Information No chimney			
Node Surface Types			

Concrete Pavement <input type="checkbox"/>	Concrete Collar <input type="checkbox"/>	Asphalt <input type="checkbox"/>	Grass / Dirt <input checked="" type="checkbox"/>	Gravel <input type="checkbox"/>	Other <input type="checkbox"/>
--	--	----------------------------------	--	---------------------------------	--------------------------------

Cover

Cover Shape	Circular	Cover Bearing Surface Diameter Width	
Cover Size	23.3 in	Cover Bearing Surface Diameter	23.0 in
Civer Size Width		# Vent Holes	
Cover Material	Cast Iron	Vent Hole Diameter	
Cover Frame Fit	Good		
Cover Type		Cover Condition	
<input checked="" type="checkbox"/> Solid	<input type="checkbox"/> Bolted	<input checked="" type="checkbox"/> Solid	<input type="checkbox"/> Missing
<input type="checkbox"/> Vented/Slots	<input type="checkbox"/> Locking	<input type="checkbox"/> Cracked	<input type="checkbox"/> Corroded/Pitted
<input type="checkbox"/> Gasketed	<input type="checkbox"/> Lamphole	<input type="checkbox"/> Broken	<input type="checkbox"/> Bolts Missing
<input type="checkbox"/> Hatch Single	<input type="checkbox"/> Inner Cover	<input type="checkbox"/> Restraint Missing	
<input type="checkbox"/> Hatch Double		<input type="checkbox"/> Restraint Defective	

Cover Insert

Cover Insert Type	None
-------------------	------

Cover Insert Condition

<input type="checkbox"/> Solid	<input type="checkbox"/> Leaking
<input type="checkbox"/> Poorly Fitting	<input type="checkbox"/> Corroded
<input type="checkbox"/> Cracked/Torn/Holes	<input type="checkbox"/> Insert Fell

Sheet 33

Survey Date 20250724

P.O. No

Location (No. & Name) 3144 S 133rd E Ave

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

Adj. Ring

Adjustment Ring Type None

Adjustment Ring Material

Adjustment Ring Height

Adjustment Ring Condition☐ Sound☐ Corroded/Pitted/Worn☐ Cracked☐ Leaking☐ Broken☐ Poor Installation**Frame**

Frame Material Cast Iron

Frame Offset Distance 0.0 in

Frame Bearing Surface Width 0.8 in

Frame Depth

Frame Bearing Surface Depth 1.0 in

Frame Seal Inflow None

Frame Clear Opening Diameter 21.8 in

Frame Condition☒ Sound☐ Missing☐ Cracked☐ Corroded/Pitted/Worn☐ Broken☐ Coated**Frame Seal Condition**☒ Sound☐ Loose/Not Attached☐ Cracked☐ Broken☐ Offset**Chimney**

Chimney Material 1 Other

Interior Chimney Coating/Liner None - No Coating

Chimney Material 2

Exterior Chimney Coating/Liner

Chimney Clear Opening

Chimney I/I

Chimney Depth 0.0 in

Cone

Cone Type Conical centered

Cone Depth 3.2 in

Exterior Cone Coating/Liner

Cone Material Brick

Interior Cone Coating/Liner

Wall

Wall Diameter 1 48

Wall Depth 4.8 in

Wall Diameter 2

Interior Wall Coating/Liner Cementitious

Wall Material Brick

Exterior Wall Coating/Liner

Bench

Bench Present Y

Bench Material Concrete (non-reinforced)

Bench Coating/Liner Bench Liner

Channel/Step**Channel**

Channel Material Concrete (non-reinforced)

Channel Type Concrete (non-reinforced)

Channel Exposure F

Channel Installed Y

Step

Steps 2

Step Material Metal

Sheet 33

Survey Date 20250724

P.O. No

Location (No. & Name) 3144 S 133rd E Ave

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

Pipe Connections

Num	Clk Rim to		Direc	Material	Shape	Diam	Width	Pipe Cond	Seal Cond	Special	
	Pos	Invert								Condition	PSR
1	6	5.1	O	VCP	C	8		S	S	GR	Auto Pipe 63
	Mainline		Comments								
2	10	5.0	I	VCP	C	8		S	S	GR	Auto Pipe 64
	Mainline		Comments								

Observations

Distance	Comp		Code	CD	Jnt	Stp	%	In1	In2	Fr	To	Video Reference
1.2 ft		COI	CM							12	12	360-0.0
	Remarks											
1.2 ft		COI	IS							12	12	360-0.0
	Remarks		Repeating defect									
2.2 ft		COI	CC							8	10	360-0.0
	Remarks											
4.8 ft		B	DSZ				15			12	12	360-0.0
	Remarks		Surcharge evidence									