

Sheet 23	Surveyor's Name Roy Bass	Certificate Number U-316-07003375	Date 20250722
System Owner		Survey Customer	Time 09:51
Drainage Area		Locality/City Name Tulsa	
P.O. No		Location (No. & Name) 13703 E 33rd Pl	
Further Location Details		Inspection Level Level 2	
Outgoing Rim to Invert 9.6 ft	Outgoing Grade to Invert 9.4 ft	Rim to Grade 0.2 ft	
Use of Sewer Sanitary	Year Laid	Year Rehabilitated	Media Label
Purpose Sewer System Evaluation Survey		Sewer Category	
Pre-Cleaning No Pre-Cleaning	Date Cleaned	Weather	
Location Code Yard	Potential for Runoff	Evidence of Surcharge No	
Access Point Type Manhole		Coordinate System	
Northing	Easting	Elevation	Accuracy of GPS
Inspection Status Remote Inspection			
Additional Information	Lining material cracked at frame seal, seal is defective		
Node Surface Types			

Concrete Pavement	<input type="checkbox"/>	Concrete Collar	<input type="checkbox"/>	Asphalt	<input type="checkbox"/>	Grass / Dirt	<input checked="" type="checkbox"/>	Gravel	<input type="checkbox"/>	Other	<input type="checkbox"/>
-------------------	--------------------------	-----------------	--------------------------	---------	--------------------------	--------------	-------------------------------------	--------	--------------------------	-------	--------------------------

Cover

Cover Shape	Circular	Cover Bearing Surface Diameter Width	
Cover Size	23.8 in	Cover Bearing Surface Diameter	23.5 in
Cover Size Width		# Vent Holes	
Cover Material	Cast Iron	Vent Hole Diameter	
Cover Frame Fit	Good		
Cover Type		Cover Condition	
<input checked="" type="checkbox"/> Solid	<input type="checkbox"/> Bolted	<input type="checkbox"/> Solid	<input type="checkbox"/> Missing
<input type="checkbox"/> Vented/Slots	<input type="checkbox"/> Locking	<input checked="" type="checkbox"/> Cracked	<input type="checkbox"/> Corroded/Pitted
<input type="checkbox"/> Gasketed	<input type="checkbox"/> Lamphole	<input type="checkbox"/> Broken	<input type="checkbox"/> Bolts Missing
<input type="checkbox"/> Hatch Single	<input type="checkbox"/> Inner Cover	<input type="checkbox"/> Restraint Missing	
<input type="checkbox"/> Hatch Double		<input type="checkbox"/> Restraint Defective	

Cover Insert

Cover Insert Type	None
-------------------	------

Cover Insert Condition

<input type="checkbox"/> Solid	<input type="checkbox"/> Leaking
<input type="checkbox"/> Poorly Fitting	<input type="checkbox"/> Corroded
<input type="checkbox"/> Cracked/Torn/Holes	<input type="checkbox"/> Insert Fell

Sheet 23

Survey Date 20250722

P.O. No

Location (No. & Name) 13703 E 33rd Pl

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

Adj. Ring

Adjustment Ring Type None

Adjustment Ring Material

Adjustment Ring Height

Adjustment Ring Condition

- | | |
|----------------------------------|---|
| <input type="checkbox"/> Sound | <input type="checkbox"/> Corroded/Pitted/Worn |
| <input type="checkbox"/> Cracked | <input type="checkbox"/> Leaking |
| <input type="checkbox"/> Broken | <input type="checkbox"/> Poor Installation |

Frame

Frame Material Cast Iron

Frame Offset Distance 0.0 in

Frame Bearing Surface Width 0.8 in

Frame Depth

Frame Bearing Surface Depth 1.0 in

Frame Seal Inflow Infil Stained

Frame Clear Opening Diameter 21.8 in

Frame Condition

- | | |
|---|---|
| <input checked="" type="checkbox"/> Sound | <input type="checkbox"/> Missing |
| <input type="checkbox"/> Cracked | <input type="checkbox"/> Corroded/Pitted/Worn |
| <input type="checkbox"/> Broken | <input type="checkbox"/> Coated |

Frame Seal Condition

- | | |
|---|---|
| <input type="checkbox"/> Sound | <input type="checkbox"/> Loose/Not Attached |
| <input checked="" type="checkbox"/> Cracked | |
| <input type="checkbox"/> Broken | <input type="checkbox"/> Offset |

Chimney

Chimney Material 1 Brick

Interior Chimney Coating/Liner Cementitious

Chimney Material 2

Exterior Chimney Coating/Liner

Chimney Clear Opening

Chimney I/I

Chimney Depth 3.0 in

Cone

Cone Type Flattop

Cone Depth 3.8 in

Exterior Cone Coating/Liner

Cone Material Concrete (reinforced)

Interior Cone Coating/Liner

Wall

Wall Diameter 1 48

Wall Depth 9.0 in

Wall Diameter 2

Interior Wall Coating/Liner Cementitious

Wall Material Concrete (reinforced)

Exterior Wall Coating/Liner

Bench

Bench Present Y

Bench Material Concrete (non-reinforced)

Bench Coating/Liner Bench Liner

Channel/Step**Channel**

Channel Material	Concrete (non-reinforced)
Channel Type	Concrete (non-reinforced)
Channel Exposure	F
Channel Installed	Y

Step

# Steps	4
Step Material	Plastic

Sheet 23

Survey Date 20250722

P.O. No

Location (No. & Name) 13703 E 33rd Pl

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

Pipe Connections

Num	Clk	Rim to Pos	Invert	Direc	Material	Shape	Diam	Width	Pipe Cond	Seal Cond	Special Condition	PSR
1	6	9.6		O	VCP	C	8		S	S	GR	Auto Pipe 45
	Mainline			Comments								
2	1	9.5		I	VCP	C	8		S	S	GR	Auto Pipe 46
	Mainline			Comments								

Observations

Distance	Comp	Code	CD	Jnt	Stp	%	In1	In2	Fr	To	Video Reference
1.5 ft	CMI	CC							9	10	360-0.0
	Remarks										
1.7 ft	CMI	CL							10		360-0.0
	Remarks										
1.7 ft	CMI	IS							2		360-0.0
	Remarks										
1.7 ft	CMI	LFPH							2		360-0.0
	Remarks										
2.0 ft	CMI	CC							8	12	360-0.0
	Remarks										
2.0 ft	CMI	IS							8		360-0.0
	Remarks										
3.8 ft	COI	SRV							9		360-0.0
	Remarks Bottom side of flat top cone										
3.8 ft	COI	SRV							5		360-0.0
	Remarks Bottom side of flat top cone										
8.5 ft	WI	DNZ				15			6	7	360-0.0
	Remarks Appears to be mineral deposits										
8.5 ft	WI	ID							6	7	360-0.0
	Remarks										
8.5 ft	WI	IS							6	7	360-0.0
	Remarks										
8.7 ft	WI	DNZ				15			12		360-0.0
	Remarks Appears to be mineral deposits										
8.7 ft	WI	IS							12		360-0.0
	Remarks										
9.0 ft	B	DSC				10			8	9	360-0.0
	Remarks										
9.0 ft	B	DSF				5			9	5	360-0.0
	Remarks										