

Sheet 1365 **Surveyor's Name** Nicolas Ramon **Certificate Number** P0051435-122024 **Date** 20250627
System Owner **Survey Customer** **Time** 10:21
Drainage Area **Locality/City Name** Tulsa
P.O. No **Location (No. & Name)** 3743 S 142nd E Ave
Further Location Details **Inspection Level** Level 2
Outgoing Rim to Invert 5.8 ft **Outgoing Grade to Invert** 5.8 ft **Rim to Grade** 0.0 ft
Use of Sewer Sanitary **Year Laid** **Year Rehabilitated** **Media Label**
Purpose Sewer System Evaluation Survey **Sewer Category**
Pre-Cleaning No Pre-Cleaning **Date Cleaned** **Weather**
Location Code Yard **Potential for Runoff** **Evidence of Surge** No
Access Point Type Other Special Chamber **Coordinate System** WGS 1984
Northing 36.1098 **Easting** -95.8189 **Elevation** **Accuracy of GPS**
Inspection Status Remote Inspection
Additional Information No chimney, no cone, no bench, channel is VCP
Node Surface Types

Concrete Pavement ☐ **Concrete Collar** ☐ **Asphalt** ☐ **Grass / Dirt** ☒ **Gravel** ☐ **Other** ☐

Cover

Cover Shape Circular **Cover Bearing Surface Diameter Width**
Cover Size 11.3 in **Cover Bearing Surface Diameter** 11.0 in
Civer Size Width **# Vent Holes**
Cover Material Cast Iron **Vent Hole Diameter**
Cover Frame Fit Good
Cover Type

<input checked="" type="checkbox"/> Solid	<input type="checkbox"/> Bolted
<input type="checkbox"/> Vented/Slots	<input type="checkbox"/> Locking
<input type="checkbox"/> Gasketed	<input type="checkbox"/> Lamphole
<input type="checkbox"/> Hatch Single	<input type="checkbox"/> Inner Cover
<input type="checkbox"/> Hatch Double	

Cover Condition

<input checked="" type="checkbox"/> Solid	<input type="checkbox"/> Missing
<input type="checkbox"/> Cracked	<input type="checkbox"/> Corroded/Pitted
<input type="checkbox"/> Broken	<input type="checkbox"/> Bolts Missing
<input type="checkbox"/> Restraint Missing	
<input type="checkbox"/> Restraint Defective	

Cover Insert

Cover Insert Type None

Cover Insert Condition

<input type="checkbox"/> Solid	<input type="checkbox"/> Leaking
<input type="checkbox"/> Poorly Fitting	<input type="checkbox"/> Corroded
<input type="checkbox"/> Cracked/Torn/Holes	<input type="checkbox"/> Insert Fell

Sheet 1365

Survey Date 20250627

P.O. No

Location (No. & Name) 3743 S 142nd E Ave

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

Adj. Ring

Adjustment Ring Type None

Adjustment Ring Material

Adjustment Ring Height

Adjustment Ring Condition☐ Sound☐ Corroded/Pitted/Worn☐ Cracked☐ Leaking☐ Broken☐ Poor Installation**Frame**

Frame Material Cast Iron

Frame Offset Distance 0.0 in

Frame Bearing Surface Width 1.3 in

Frame Depth

Frame Bearing Surface Depth 0.5 in

Frame Seal Inflow None

Frame Clear Opening Diameter 9.5 in

Frame Condition☒ Sound☐ Missing☐ Cracked☐ Corroded/Pitted/Worn☐ Broken☐ Coated**Frame Seal Condition**☒ Sound☐ Loose/Not Attached☐ Cracked☐ Broken☐ Offset**Chimney**

Chimney Material 1 Other

Interior Chimney Coating/Liner None - No Coating

Chimney Material 2

Exterior Chimney Coating/Liner

Chimney Clear Opening

Chimney I/I

Chimney Depth 0.0 in

Cone

Cone Type Flattop

Cone Depth 0.0 in

Exterior Cone Coating/Liner

Cone Material Other

Interior Cone Coating/Liner

Wall

Wall Diameter 1 8

Wall Depth 5.1 in

Wall Diameter 2

Interior Wall Coating/Liner None - No Coating

Wall Material Polyvinyl Chloride

Exterior Wall Coating/Liner

Bench

Bench Present N

Bench Material Other

Bench Coating/Liner Bench Liner

Channel/Step**Channel**

Channel Material Other

Channel Type Other

Channel Exposure F

Channel Installed Y

Step

Steps 0

Step Material

Sheet 1365

Survey Date 20250627

P.O. No

Location (No. & Name) 3743 S 142nd E Ave

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

Pipe Connections

Num	Clk Rim to		Direc	Material	Shape	Diam	Width	Pipe Cond	Seal Cond	Special	
	Pos	Invert								Condition	PSR
1	6	5.8	O	VCP	C	8	8	D	S	GR	080-0564:080-0563
	Mainline		Comments								

Observations

Distance	Comp	Code	CD	Jnt	Stp	%	In1	In2	Fr	To	Video Reference
5.1 ft	WI	MMC									360-0.0
	Remarks	Material changed to VCP									