

Sheet 1269 Surveyor's Name Caleb Lyda Certificate Number P0053047-032025 Date 20250204
System Owner Survey Customer Time 09:47
Drainage Area Locality/City Name Tulsa
P.O. No Location (No. & Name) 11417 E 17th St
Further Location Details Inspection Level Level 2
Outgoing Rim to Invert 8.2 ft Outgoing Grade to Invert 8.2 ft Rim to Grade 0.0 ft
Use of Sewer Sanitary Year Laid Year Rehabilitated Media Label
Purpose Sewer System Evaluation Survey Sewer Category
Pre-Cleaning No Pre-Cleaning Date Cleaned Weather
Location Code Yard Potential for Runoff Evidence of Surcharge No
Access Point Type Other Special Chamber Coordinate System
Northing Easting Elevation Accuracy of GPS
Inspection Status Remote Inspection
Additional Information No chimney, no cone, no bench, channel is VCP
Node Surface Types

Concrete Pavement ☐ Concrete Collar ☐ Asphalt ☐ Grass / Dirt ☒ Gravel ☐ Other ☐

Cover

Cover Shape Circular Cover Bearing Surface Diameter Width
Cover Size 11.3 in Cover Bearing Surface Diameter 11.0 in
Civer Size Width # Vent Holes
Cover Material Cast Iron Vent Hole Diameter
Cover Frame Fit Good
Cover Type
☒ Solid ☐ Bolted
☐ Vented/Slots ☐ Locking
☐ Gasketed ☒ Lamphole
☐ Hatch Single ☐ Inner Cover
☐ Hatch Double
Cover Condition
☐ Solid ☐ Missing
☐ Cracked ☒ Corroded/Pitted
☐ Broken ☐ Bolts Missing
☐ Restraint Missing
☐ Restraint Defective

Cover Insert

Cover Insert Type None Cover Insert Condition
☐ Solid ☐ Leaking
☐ Poorly Fitting ☐ Corroded
☐ Cracked/Torn/Holes ☐ Insert Fell

Sheet 1269

Survey Date 20250204

P.O. No

Location (No. & Name) 11417 E 17th St

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

Adj. Ring

Adjustment Ring Type None

Adjustment Ring Material

Adjustment Ring Height

Adjustment Ring Condition

- | | |
|----------------------------------|---|
| <input type="checkbox"/> Sound | <input type="checkbox"/> Corroded/Pitted/Worn |
| <input type="checkbox"/> Cracked | <input type="checkbox"/> Leaking |
| <input type="checkbox"/> Broken | <input type="checkbox"/> Poor Installation |

Frame

Frame Material Cast Iron

Frame Offset Distance 0.0 in

Frame Bearing Surface Width 1.3 in

Frame Depth

Frame Bearing Surface Depth 0.5 in

Frame Seal Inflow None

Frame Clear Opening Diameter 9.5 in

Frame Condition

- | | |
|----------------------------------|--|
| <input type="checkbox"/> Sound | <input type="checkbox"/> Missing |
| <input type="checkbox"/> Cracked | <input checked="" type="checkbox"/> Corroded/Pitted/Worn |
| <input type="checkbox"/> Broken | <input type="checkbox"/> Coated |

Frame Seal Condition

- | | |
|---|---|
| <input checked="" type="checkbox"/> Sound | <input type="checkbox"/> Loose/Not Attached |
| <input type="checkbox"/> Cracked | |
| <input type="checkbox"/> Broken | <input type="checkbox"/> Offset |

Chimney

Chimney Material 1 Other

Interior Chimney Coating/Liner None - No Coating

Chimney Material 2

Exterior Chimney Coating/Liner

Chimney Clear Opening

Chimney I/I

Chimney Depth 0.0 in

Cone

Cone Type Flattop

Cone Depth 0.0 in

Exterior Cone Coating/Liner

Cone Material Other

Interior Cone Coating/Liner

Wall

Wall Diameter 1 8

Wall Depth 8.2 in

Wall Diameter 2

Interior Wall Coating/Liner None - No Coating

Wall Material Vitrified Clay

Exterior Wall Coating/Liner

Bench

Bench Present N

Bench Material Other

Bench Coating/Liner Bench Liner

Channel/Step**Channel**

Channel Material Other

Channel Type Other

Channel Exposure F

Channel Installed Y

Step

Steps 0

Step Material

Sheet 1269

Survey Date 20250204

P.O. No

Location (No. & Name) 11417 E 17th St

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

Pipe Connections

Num	Clk Rim to		Direc	Material	Shape	Diam	Width	Pipe Cond	Seal Cond	Special	
	Pos	Invert								Condition	PSR
1	6	8.2	O	VCP	C	8	8	D	S	GR	082-0068:082-0067
	Mainline			Comments							