

Sheet 1425 Surveyor's Name BK

Certificate Number U-218-070300218

Date 20251204

System Owner

Survey Customer

Time 03:30

Drainage Area

Locality/City Name Tulsa

P.O. No

Location (No. & Name) 12605 E 16th St

Further Location Details

Inspection Level Level 2

Outgoing Rim to Invert 7.1 ft

Outgoing Grade to Invert 0.0 ft

Rim to Grade 7.1 ft

Use of Sewer Sanitary

Year Laid

Year Rehabilitated

Media Label

Purpose Sewer System Evaluation Survey

Sewer Category

Pre-Cleaning No Pre-Cleaning

Date Cleaned

Weather

Location Code Yard

Potential for Runoff

Evidence of Surcharge Yes

Access Point Type Manhole

Coordinate System

Northing

Easting

Elevation

Accuracy of GPS

Inspection Status Remote Inspection

Additional Information

Node Surface Types

Concrete Pavement ☐Concrete Collar ☐Asphalt ☐Grass / Dirt ☒Gravel ☐Other ☐

Cover

Cover Shape Circular

Cover Bearing Surface Diameter Width

Cover Size 23.3 in

Cover Bearing Surface Diameter 23.0 in

Civer Size Width

Vent Holes

Cover Material Cast Iron

Vent Hole Diameter

Cover Frame Fit Good

Cover Type

- | | |
|---|--------------------------------------|
| <input checked="" type="checkbox"/> Solid | <input type="checkbox"/> Bolted |
| <input type="checkbox"/> Vented/Slots | <input type="checkbox"/> Locking |
| <input type="checkbox"/> Gasketed | <input type="checkbox"/> Lamphole |
| <input type="checkbox"/> Hatch Single | <input type="checkbox"/> Inner Cover |
| <input type="checkbox"/> Hatch Double | |

Cover Condition

- | | |
|--|--|
| <input checked="" type="checkbox"/> Solid | <input type="checkbox"/> Missing |
| <input type="checkbox"/> Cracked | <input type="checkbox"/> Corroded/Pitted |
| <input type="checkbox"/> Broken | <input type="checkbox"/> Bolts Missing |
| <input type="checkbox"/> Restraint Missing | |
| <input type="checkbox"/> Restraint Defective | |

Cover Insert

Cover Insert Type None

Cover Insert Condition

- | | |
|---|--------------------------------------|
| <input type="checkbox"/> Solid | <input type="checkbox"/> Leaking |
| <input type="checkbox"/> Poorly Fitting | <input type="checkbox"/> Corroded |
| <input type="checkbox"/> Cracked/Torn/Holes | <input type="checkbox"/> Insert Fell |

Sheet 1425

Survey Date 20251204

P.O. No

Location (No. & Name) 12605 E 16th St

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

Adj. Ring

Adjustment Ring Type None

Adjustment Ring Material

Adjustment Ring Height

Adjustment Ring Condition

<input type="checkbox"/> Sound	<input type="checkbox"/> Corroded/Pitted/Worn
<input type="checkbox"/> Cracked	<input type="checkbox"/> Leaking
<input type="checkbox"/> Broken	<input type="checkbox"/> Poor Installation

Frame

Frame Material Cast Iron

Frame Offset Distance 0.0 in

Frame Bearing Surface Width 0.8 in

Frame Depth

Frame Bearing Surface Depth 1.0 in

Frame Seal Inflow None

Frame Clear Opening Diameter 21.8 in

Frame Condition

<input checked="" type="checkbox"/> Sound	<input type="checkbox"/> Missing
<input type="checkbox"/> Cracked	<input type="checkbox"/> Corroded/Pitted/Worn
<input type="checkbox"/> Broken	<input type="checkbox"/> Coated

Frame Seal Condition

<input checked="" type="checkbox"/> Sound	<input type="checkbox"/> Loose/Not Attached
<input type="checkbox"/> Cracked	
<input type="checkbox"/> Broken	<input type="checkbox"/> Offset

Chimney

Chimney Material 1 Brick

Interior Chimney Coating/Liner None - No Coating

Chimney Material 2

Exterior Chimney Coating/Liner

Chimney Clear Opening

Chimney I/I

Chimney Depth 1.0 in

Cone

Cone Type Conical centered

Cone Depth 2.3 in

Exterior Cone Coating/Liner

Cone Material Brick

Interior Cone Coating/Liner

Wall

Wall Diameter 1 49

Wall Depth 6.6 in

Wall Diameter 2

Interior Wall Coating/Liner Cementitious

Wall Material Brick

Exterior Wall Coating/Liner

Bench

Bench Present Y

Bench Material Concrete (non-reinforced)

Bench Coating/Liner Bench Liner

Channel/Step**Channel**

Channel Material	Concrete (non-reinforced)
Channel Type	Concrete (non-reinforced)
Channel Exposure	F
Channel Installed	Y

Step

# Steps	3
Step Material	Metal

Sheet 1425

Survey Date 20251204

P.O. No

Location (No. & Name) 12605 E 16th St

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

Pipe Connections

Num	Clk	Rim to Pos	Invert	Direc	Material	Shape	Diam	Width	Pipe Cond	Seal Cond	Special Condition	PSR
1	6	7.1		O	VCP	C	8		D	D	GR	Auto Pipe 33AA
	Mainline		Comments									
2	12	5.2		I	VCP	C	8		D	S	OU	Auto Pipe 34AA
	Mainline		Comments									
3	12	7.0		I	VCP	C	8		S	S	OL	Auto Pipe 35AA
	Mainline		Comments									

Observations

Distance	Comp	Code	CD	Jnt	Stp	%	In1	In2	Fr	To	Video Reference
0.9 ft	CMI	IW							7	4	
	Remarks										
0.9 ft	CMI	MMS							7	4	
	Remarks										
2.1 ft	CMI	VC									
	Remarks										
2.7 ft	WI	IS							9	2	
	Remarks										
2.7 ft	WI	LFPH							12	12	
	Remarks										
2.8 ft	WI	IW							4		
	Remarks										
6.1 ft	WI	CC							5	6	
	Remarks Pipe seal 1										
6.1 ft	WI	IS							6		
	Remarks Pipe seal 1										
6.7 ft	B	DSF				5			12	12	
	Remarks										