

Sheet 1094 **Surveyor's Name** Ian McInnis **Certificate Number** P0039757-102022 **Date** 20250306
System Owner **Survey Customer** **Time** 09:12
Drainage Area **Locality/City Name** Tulsa
P.O. No **Location (No. & Name)** 11908 E 20th St
Further Location Details **Inspection Level** Level 2
Outgoing Rim to Invert 12.9 ft **Outgoing Grade to Invert** 12.9 ft **Rim to Grade** 0.0 ft
Use of Sewer Sanitary **Year Laid** **Year Rehabilitated** **Media Label**
Purpose Sewer System Evaluation Survey **Sewer Category**
Pre-Cleaning No Pre-Cleaning **Date Cleaned** **Weather**
Location Code Yard **Potential for Runoff** **Evidence of Surcharge** No
Access Point Type Manhole **Coordinate System**
Northing **Easting** **Elevation** **Accuracy of GPS**
Inspection Status Remote Inspection
Additional Information No chimney, channel material appears to be vitrified clay
Node Surface Types

Concrete Pavement ☐ **Concrete Collar** ☐ **Asphalt** ☐ **Grass / Dirt** ☒ **Gravel** ☐ **Other** ☐

Cover

Cover Shape Circular **Cover Bearing Surface Diameter Width**
Cover Size 23.3 in **Cover Bearing Surface Diameter** 23.0 in
Cover Size Width **# Vent Holes**
Cover Material Cast Iron **Vent Hole Diameter**
Cover Frame Fit Good
Cover Type

<input checked="" type="checkbox"/> Solid	<input type="checkbox"/> Bolted
<input type="checkbox"/> Vented/Slots	<input type="checkbox"/> Locking
<input type="checkbox"/> Gasketed	<input type="checkbox"/> Lamphole
<input type="checkbox"/> Hatch Single	<input type="checkbox"/> Inner Cover
<input type="checkbox"/> Hatch Double	

Cover Condition

<input type="checkbox"/> Solid	<input type="checkbox"/> Missing
<input type="checkbox"/> Cracked	<input checked="" type="checkbox"/> Corroded/Pitted
<input type="checkbox"/> Broken	<input type="checkbox"/> Bolts Missing
<input type="checkbox"/> Restraint Missing	
<input type="checkbox"/> Restraint Defective	

Cover Insert

Cover Insert Type None **Cover Insert Condition**

<input type="checkbox"/> Solid	<input type="checkbox"/> Leaking
<input type="checkbox"/> Poorly Fitting	<input type="checkbox"/> Corroded
<input type="checkbox"/> Cracked/Torn/Holes	<input type="checkbox"/> Insert Fell

Sheet 1094

Survey Date 20250306

P.O. No

Location (No. & Name) 11908 E 20th St

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

Adj. Ring

Adjustment Ring Type None

Adjustment Ring Material

Adjustment Ring Height

Adjustment Ring Condition☐ Sound☐ Cracked☐ Broken☐ Corroded/Pitted/Worn☐ Leaking☐ Poor Installation**Frame**

Frame Material Cast Iron

Frame Bearing Surface Width 0.8 in

Frame Bearing Surface Depth 1.0 in

Frame Clear Opening Diameter 21.8 in

Frame Offset Distance 0.0 in

Frame Depth

Frame Seal Inflow None

Frame Condition☐ Sound☐ Cracked☐ Broken☐ Missing☒ Corroded/Pitted/Worn☐ Coated**Frame Seal Condition**☒ Sound☐ Cracked☐ Broken☐ Loose/Not Attached☐ Offset**Chimney**

Chimney Material 1 Other

Chimney Material 2

Chimney Clear Opening

Chimney Depth 0.0 in

Interior Chimney Coating/Liner None - No Coating

Exterior Chimney Coating/Liner

Chimney I/I

Cone

Cone Type Conical centered

Exterior Cone Coating/Liner

Interior Cone Coating/Liner

Cone Depth 3.8 in

Cone Material Brick

Wall

Wall Diameter 1 49

Wall Diameter 2

Wall Material Brick

Wall Depth 12.1 in

Interior Wall Coating/Liner Cementitious

Exterior Wall Coating/Liner

Bench

Bench Present Y

Bench Material Concrete (non-reinforced)

Bench Coating/Liner Bench Liner

Channel/Step**Channel**

Channel Material Other

Channel Type Other

Channel Exposure F

Channel Installed Y

Step

Steps 7

Step Material Metal

Sheet 1094

Survey Date 20250306

P.O. No

Location (No. & Name) 11908 E 20th St

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

Pipe Connections

Num	Clk Pos	Rim to Invert	Direc	Material	Shape	Diam	Width	Pipe Cond	Seal Cond	Special Condition	PSR
1	6	12.9	O	VCP	C	12		D	S	GR	Auto Pipe 24E
	Mainline		Comments								
2	9	10.5	I	VCP	C	8		D	D	OU	Auto Pipe 25E
	Mainline		Comments								
3	9	12.4	I	VCP	C	8		D	S	OL	Auto Pipe 26E
	Mainline		Comments								
4	12	12.7	I	VCP	C	12		D	S	GR	Auto Pipe 27E
	Mainline		Comments								

Observations

Distance	Comp	Code	CD	Jnt	Stp	%	In1	In2	Fr	To	Video Reference
0.8 ft	COI	RMB				40			12	12	360-0.0
	Remarks										
1.6 ft	COI	DAZ				5			8	6	360-0.0
	Remarks Appears to be calcium deposits										
5.7 ft	WI	DAR	S01			5			7	8	360-0.0
	Remarks										
9.2 ft	WI	DAR	F01			5			7	8	360-0.0
	Remarks										
10.4 ft	WI	CC							12	12	360-0.0
	Remarks										
10.4 ft	WI	IS							12	12	360-0.0
	Remarks										
10.4 ft	WI	RMB				50			12	12	360-0.0
	Remarks Pipe seal										
12.1 ft	B	DSF				5			12	12	360-0.0
	Remarks										