

Sheet 96 **Surveyor's Name** Brian Kauppenin **Certificate Number** U-218-070300218 **Date** 20241220
System Owner **Survey Customer** **Time** 14:14
Drainage Area **Locality/City Name** Tulsa
P.O. No **Location (No. & Name)** 2360 S 137th E Ave
Further Location Details **Inspection Level** Level 2
Outgoing Rim to Invert 10.2 ft **Outgoing Grade to Invert** 10.2 ft **Rim to Grade** 0.0 ft
Use of Sewer Sanitary **Year Laid** **Year Rehabilitated** **Media Label**
Purpose Sewer System Evaluation Survey **Sewer Category**
Pre-Cleaning No Pre-Cleaning **Date Cleaned** **Weather**
Location Code Easement/Right of Way **Potential for Runoff** **Evidence of Surcharge** No
Access Point Type Manhole **Coordinate System**
Northing **Easting** **Elevation** **Accuracy of GPS**
Inspection Status Remote Inspection
Additional Information Channel is VCP
Node Surface Types

Concrete Pavement ☐ **Concrete Collar** ☐ **Asphalt** ☐ **Grass / Dirt** ☒ **Gravel** ☐ **Other** ☐

Cover

Cover Shape Circular **Cover Bearing Surface Diameter Width**
Cover Size 23.3 in **Cover Bearing Surface Diameter** 23.0 in
Civer Size Width **# Vent Holes**
Cover Material Cast Iron **Vent Hole Diameter**
Cover Frame Fit Good
Cover Type

<input checked="" type="checkbox"/> Solid	<input type="checkbox"/> Bolted
<input type="checkbox"/> Vented/Slots	<input type="checkbox"/> Locking
<input type="checkbox"/> Gasketed	<input type="checkbox"/> Lamphole
<input type="checkbox"/> Hatch Single	<input type="checkbox"/> Inner Cover
<input type="checkbox"/> Hatch Double	

Cover Condition

<input checked="" type="checkbox"/> Solid	<input type="checkbox"/> Missing
<input type="checkbox"/> Cracked	<input type="checkbox"/> Corroded/Pitted
<input type="checkbox"/> Broken	<input type="checkbox"/> Bolts Missing
<input type="checkbox"/> Restraint Missing	
<input type="checkbox"/> Restraint Defective	

Cover Insert

Cover Insert Type None

Cover Insert Condition

<input type="checkbox"/> Solid	<input type="checkbox"/> Leaking
<input type="checkbox"/> Poorly Fitting	<input type="checkbox"/> Corroded
<input type="checkbox"/> Cracked/Torn/Holes	<input type="checkbox"/> Insert Fell

Sheet 96

Survey Date 20241220

P.O. No

Location (No. & Name) 2360 S 137th E Ave

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

Adj. Ring

Adjustment Ring Type None

Adjustment Ring Material

Adjustment Ring Height

Adjustment Ring Condition☐ Sound☐ Corroded/Pitted/Worn☐ Cracked☐ Leaking☐ Broken☐ Poor Installation**Frame**

Frame Material Cast Iron

Frame Offset Distance 0.0 in

Frame Bearing Surface Width 0.8 in

Frame Depth

Frame Bearing Surface Depth 1.0 in

Frame Seal Inflow None

Frame Clear Opening Diameter 21.8 in

Frame Condition☒ Sound☐ Missing☐ Cracked☐ Corroded/Pitted/Worn☐ Broken☐ Coated**Frame Seal Condition**☒ Sound☐ Loose/Not Attached☐ Cracked☐ Broken☐ Offset**Chimney**

Chimney Material 1 Brick

Interior Chimney Coating/Liner Cementitious

Chimney Material 2

Exterior Chimney Coating/Liner

Chimney Clear Opening

Chimney I/I

Chimney Depth 1.1 in

Cone

Cone Type Conical centered

Cone Depth 4.0 in

Exterior Cone Coating/Liner

Cone Material Brick

Interior Cone Coating/Liner

Wall

Wall Diameter 1 47

Wall Depth 9.7 in

Wall Diameter 2

Interior Wall Coating/Liner Cementitious

Wall Material Brick

Exterior Wall Coating/Liner

Bench

Bench Present Y

Bench Material Concrete (non-reinforced)

Bench Coating/Liner Bench Liner

Channel/Step**Channel**

Channel Material Concrete (non-reinforced)

Channel Type Concrete (non-reinforced)

Channel Exposure F

Channel Installed Y

Step

Steps 6

Step Material Plastic

Sheet 96

Survey Date 20241220

P.O. No

Location (No. & Name) 2360 S 137th E Ave

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

Pipe Connections

Num	Clk Rim to		Direc	Material	Shape	Diam	Width	Pipe Cond	Seal Cond	Special	
	Pos	Invert								Condition	PSR
1	6	10.2	O	VCP	C	8		S	S	GR	Auto Pipe 83B
	Mainline		Comments								

Observations

Distance	Comp	Code	CD	Jnt	Stp	%	In1	In2	Fr	To	Video Reference
5.1 ft	WI	MGO									360-0.0
	Remarks	Cracks visible through cementitious coating of entire cone and wall									
8.6 ft	WI	DAR				5			3	4	360-0.0
	Remarks										
10.1 ft	C	DSF				5			6		360-0.0
	Remarks										