

Sheet 134 **Surveyor's Name** Brian Kauppenin **Certificate Number** U-218-070300218 **Date** 20241227
System Owner **Survey Customer** **Time** 13:44
Drainage Area **Locality/City Name** Tulsa
P.O. No **Location (No. & Name)** 1515 S 137th E Ave
Further Location Details **Inspection Level** Level 2
Outgoing Rim to Invert 9.7 ft **Outgoing Grade to Invert** 9.5 ft **Rim to Grade** 0.2 ft
Use of Sewer Sanitary **Year Laid** **Year Rehabilitated** **Media Label**
Purpose Sewer System Evaluation Survey **Sewer Category**
Pre-Cleaning No Pre-Cleaning **Date Cleaned** **Weather**
Location Code Yard **Potential for Runoff** **Evidence of Surcharge** No
Access Point Type Manhole **Coordinate System**
Northing **Easting** **Elevation** **Accuracy of GPS**
Inspection Status Remote Inspection
Additional Information
Node Surface Types

Concrete Pavement ☐ **Concrete Collar** ☐ **Asphalt** ☐ **Grass / Dirt** ☒ **Gravel** ☐ **Other** ☐

Cover

Cover Shape Circular **Cover Bearing Surface Diameter Width**
Cover Size 23.3 in **Cover Bearing Surface Diameter** 23.0 in
Civer Size Width **# Vent Holes**
Cover Material Cast Iron **Vent Hole Diameter**
Cover Frame Fit Good
Cover Type
☒ **Solid** ☐ **Bolted**
☐ **Vented/Slots** ☐ **Locking**
☐ **Gasketed** ☐ **Lamphole**
☐ **Hatch Single** ☐ **Inner Cover**
☐ **Hatch Double**
Cover Condition
☒ **Solid** ☐ **Missing**
☐ **Cracked** ☐ **Corroded/Pitted**
☐ **Broken** ☐ **Bolts Missing**
☐ **Restraint Missing**
☐ **Restraint Defective**

Cover Insert

Cover Insert Type None **Cover Insert Condition**
☐ **Solid** ☐ **Leaking**
☐ **Poorly Fitting** ☐ **Corroded**
☐ **Cracked/Torn/Holes** ☐ **Insert Fell**

Sheet 134

Survey Date 20241227

P.O. No

Location (No. & Name) 1515 S 137th E Ave

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

Adj. Ring

Adjustment Ring Type None

Adjustment Ring Material

Adjustment Ring Height

Adjustment Ring Condition

<input type="checkbox"/> Sound	<input type="checkbox"/> Corroded/Pitted/Worn
<input type="checkbox"/> Cracked	<input type="checkbox"/> Leaking
<input type="checkbox"/> Broken	<input type="checkbox"/> Poor Installation

Frame

Frame Material Cast Iron

Frame Offset Distance 0.0 in

Frame Bearing Surface Width 0.8 in

Frame Depth

Frame Bearing Surface Depth 1.0 in

Frame Seal Inflow Infil Stained

Frame Clear Opening Diameter 21.8 in

Frame Condition

<input checked="" type="checkbox"/> Sound	<input type="checkbox"/> Missing
<input type="checkbox"/> Cracked	<input type="checkbox"/> Corroded/Pitted/Worn
<input type="checkbox"/> Broken	<input type="checkbox"/> Coated

Frame Seal Condition

<input type="checkbox"/> Sound	<input type="checkbox"/> Loose/Not Attached
<input checked="" type="checkbox"/> Cracked	
<input type="checkbox"/> Broken	<input type="checkbox"/> Offset

Chimney

Chimney Material 1 Brick

Interior Chimney Coating/Liner Cementitious

Chimney Material 2

Exterior Chimney Coating/Liner

Chimney Clear Opening

Chimney I/I

Chimney Depth 1.1 in

Cone

Cone Type Conical centered

Cone Depth 2.9 in

Exterior Cone Coating/Liner

Cone Material Concrete (non-reinforced)

Interior Cone Coating/Liner

Wall

Wall Diameter 1 51

Wall Depth 9.2 in

Wall Diameter 2

Interior Wall Coating/Liner Cementitious

Wall Material Brick

Exterior Wall Coating/Liner

Bench

Bench Present Y

Bench Material Concrete (non-reinforced)

Bench Coating/Liner Bench Liner

Channel/Step**Channel**

Channel Material	Concrete (non-reinforced)
Channel Type	Concrete (non-reinforced)
Channel Exposure	F
Channel Installed	Y

Step

# Steps	4
Step Material	Plastic

Sheet 134

Survey Date 20241227

P.O. No

Location (No. & Name) 1515 S 137th E Ave

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

Pipe Connections

Num	Clk Rim to		Direc	Material	Shape	Diam	Width	Pipe Cond	Seal Cond	Special	
	Pos	Invert								Condition	PSR
1	6	9.7	O	VCP	C	8		S	S	GR	Auto Pipe 178B
	Mainline		Comments								
2	9	5.8	I	VCP	C	8		S	S	OU	Auto Pipe 179B
	Mainline		Comments								
3	9	9.6	I	VCP	C	8		S	S	OL	Auto Pipe 180B
	Mainline		Comments								
4	8	9.6	I	VCP	C	8		S	S	GR	Auto Pipe 181B
	Mainline		Comments								

Observations

Distance	Comp	Code	CD	Jnt	Stp	%	In1	In2	Fr	To	Video Reference
6.3 ft	WI	IS							4	5	360-0.0
	Remarks	From 2 steps									