

Sheet 554      Surveyor's Name Brian Kauppenin      Certificate Number U-218-070300218      Date 20250221  
System Owner      Survey Customer      Time 11:32  
Drainage Area      Locality/City Name Tulsa  
P.O. No      Location (No. & Name) 11603 E 23rd Pl  
Further Location Details      Inspection Level Level 2  
Outgoing Rim to Invert 12.8 ft      Outgoing Grade to Invert 12.8 ft      Rim to Grade 0.0 ft  
Use of Sewer Sanitary      Year Laid      Year Rehabilitated      Media Label  
Purpose Sewer System Evaluation Survey      Sewer Category  
Pre-Cleaning No Pre-Cleaning      Date Cleaned      Weather  
Location Code Yard      Potential for Runoff      Evidence of Surcharge Yes  
Access Point Type Manhole      Coordinate System  
Northing      Easting      Elevation      Accuracy of GPS  
Inspection Status Remote Inspection  
Additional Information No chimney  
Node Surface Types

Concrete Pavement ☐      Concrete Collar ☐      Asphalt ☐      Grass / Dirt ☒      Gravel ☐      Other ☐

**Cover**

Cover Shape Circular      Cover Bearing Surface Diameter Width  
Cover Size 23.3 in      Cover Bearing Surface Diameter 23.0 in  
Civer Size Width      # Vent Holes  
Cover Material Cast Iron      Vent Hole Diameter  
Cover Frame Fit Good  
Cover Type  
☒ Solid      ☐ Bolted  
☐ Vented/Slots      ☐ Locking  
☐ Gasketed      ☐ Lamphole  
☐ Hatch Single      ☐ Inner Cover  
☐ Hatch Double  
Cover Condition  
☒ Solid      ☐ Missing  
☐ Cracked      ☐ Corroded/Pitted  
☐ Broken      ☐ Bolts Missing  
☐ Restraint Missing  
☐ Restraint Defective

**Cover Insert**

Cover Insert Type None

**Cover Insert Condition**

☐ Solid      ☐ Leaking  
☐ Poorly Fitting      ☐ Corroded  
☐ Cracked/Torn/Holes      ☐ Insert Fell

Sheet 554

Survey Date 20250221

P.O. No

Location (No. &amp; Name) 11603 E 23rd Pl

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

**Adj. Ring**

Adjustment Ring Type None

Adjustment Ring Material

Adjustment Ring Height

**Adjustment Ring Condition**

- |                                  |   |
|----------------------------------|---|
| <input type="checkbox"/> Sound   | <input type="checkbox"/> Corroded/Pitted/Worn |
| <input type="checkbox"/> Cracked | <input type="checkbox"/> Leaking              |
| <input type="checkbox"/> Broken  | <input type="checkbox"/> Poor Installation    |

**Frame**

Frame Material Cast Iron

Frame Offset Distance 0.0 in

Frame Bearing Surface Width 0.8 in

Frame Depth

Frame Bearing Surface Depth 1.0 in

Frame Seal Inflow None

Frame Clear Opening Diameter 21.8 in

**Frame Condition**

- |   |   |
|---|---|
| <input checked="" type="checkbox"/> Sound | <input type="checkbox"/> Missing              |
| <input type="checkbox"/> Cracked          | <input type="checkbox"/> Corroded/Pitted/Worn |
| <input type="checkbox"/> Broken           | <input type="checkbox"/> Coated               |

**Frame Seal Condition**

- |   |   |
|---|---|
| <input checked="" type="checkbox"/> Sound | <input type="checkbox"/> Loose/Not Attached |
| <input type="checkbox"/> Cracked          |   |
| <input type="checkbox"/> Broken           | <input type="checkbox"/> Offset             |

**Chimney**

Chimney Material 1 Other

Interior Chimney Coating/Liner None - No Coating

Chimney Material 2

Exterior Chimney Coating/Liner

Chimney Clear Opening

Chimney I/I

Chimney Depth 0.0 in

**Cone**

Cone Type Conical centered

Cone Depth 3.5 in

Exterior Cone Coating/Liner

Cone Material Brick

Interior Cone Coating/Liner

**Wall**

Wall Diameter 1 50

Wall Depth 12.3 in

Wall Diameter 2

Interior Wall Coating/Liner Cementitious

Wall Material Brick

Exterior Wall Coating/Liner

**Bench**

Bench Present Y

Bench Material Concrete (non-reinforced)

Bench Coating/Liner Bench Liner

**Channel/Step****Channel**

Channel Material Concrete (non-reinforced)

Channel Type Concrete (non-reinforced)

Channel Exposure F

Channel Installed Y

**Step**

# Steps 8

Step Material Metal

Sheet 554

Survey Date 20250221

P.O. No

Location (No. &amp; Name) 11603 E 23rd Pl

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

**Pipe Connections**

Num	Clk Pos	Rim to Invert	Direc	Material	Shape	Diam	Width	Pipe Cond	Seal Cond	Special Condition	PSR
1	6	12.8	O	PE	C	8		S	D	GR	Auto Pipe 497C
	Mainline		Comments								
2	9	7.1	I	VCP	C	8		D	D	OU	Auto Pipe 498C
	Mainline		Comments								
3	9	12.8	I	VCP	C	8		D	S	OL	Auto Pipe 499C
	Mainline		Comments								
4	12	12.8	I	PE	C	8		S	S	GR	Auto Pipe 500C
	Mainline		Comments								

**Observations**

Distance	Comp	Code	CD	Jnt	Stp	%	In1	In2	Fr	To	Video Reference
6.8 ft	WI	FM							12	12	360-0.0
	Remarks										
6.8 ft	WI	IW							4	7	360-0.0
	Remarks										
12.1 ft	WI	CC							6	7	360-0.0
	Remarks		Pipe seal 1								
12.1 ft	WI	RFC							6		360-0.0
	Remarks		Pipe seal 1								
12.4 ft	B	DSF				5			12	12	360-0.0
	Remarks										
12.4 ft	B	MWL				5					360-0.0
	Remarks		Unable to see channel								